

Contract TO/Deliver Nr:	-		Appendix to Section 01010 - Scope Of Work			
Contract Title:	NPTC		Required Performance Period			
Location:	Maydan-Wardak, Afghanistan		Final Beneficial Occupancy Date for Final Phase of This Contract:	861	Days from NTP	
Item	Submittals or Deliveries	Executed By	Calendar Days	In Reference to	Notable	Required by Spec Section
A-01	Submittal of Documents required for Signing Contract	KTR	15	after Award		Contract's Clauses
A-02	NTP	AED - Contracting Officer	7	after A-01 [Submittal of Documents required for Signing Contract]		
A-03	Contract Coordination (Kick-off) Meeting	AED - Contracting Officer	7	after A-02 [NTP]	COR to furnish Software to Contractor	00150, 01312, 01335 & 01451
B-01	Security & Force Protection Plan	KTR	10	after A-02 [NTP]		01010 & 01060
B-02	Accident Prevention Plan	KTR	10	after A-02 [NTP]	also 15 Days prior to the start of each Phase	01060
B-03	Area Use Plan	KTR	10	after A-02 [NTP]		01060
B-04	KTR Mobilization Plans	KTR	10	after A-02 [NTP]		01060
B-05	KTR Admin Data for (CQS) Reports	KTR	14	after A-03 [Contract Coordination (Kick-off) Meeting]		01312
B-06	AHA	KTR	15	Prior to the start of each Phase		01015 & 01525
B-07	KTR Quality Control (CQC): QA & QC Reports	KTR	Daily			01312
B-08	UXO & Demining Plan	KTR	15	after A-02 [NTP]		01451
C-01	Partial Clearance for Mobilization for Site, Geotech & UXO Survey	AED-COR	7	after Completion of all items in Category-B above		
C-02	KTR's Mobilization for Site, Geotech & UXO Survey	KTR	1	after C-01 [Partial Clearance for Mobilization for Site, Geotech & UXO Survey]		
D-01	Boundary Survey	KTR	-	at Contractor's Discretion		
D-02	Geotechnical Survey	KTR	-	at Contractor's Discretion		
D-03	Topographical Survey	KTR	-	at Contractor's Discretion		
D-04	UXO & DeMining - Reports & Schedule	KTR	30	after C-01 [Partial Clearance for Mobilization for Site, Geotech & UXO Survey]		01451
D-05	Partial Clearance for UXO & DeMining	AED-COR	7	after D-04 [UXO & DeMining - Reports & Schedule]		
D-06	UXO & DeMining Execution	KTR	1	after D-05 [Partial Clearance for UXO & DeMining]		
D-07	Site & Geotech Reports	KTR	75	after A-02 [NTP]		
D-08	35% Design Submitted & Approved by AED-Engineering	KTR	90	after A-02 [NTP]		

Contract TO/Deliver Nr:	-		Appendix to Section 01010 - Scope Of Work			
Contract Title:	NPTC		Required Performance Period			
Location:	Maydan-Wardak, Afghanistan		Final Beneficial Occupancy Date for Final Phase of This Contract:		861	Days from NTP
Item	Submittals or Deliveries	Executed By	Calendar Days	In Reference to	Notable	Required by Spec Section
D-09	Partial Clearance for & Site Preparation	AED-COR	7	after D-08 [35% Design Submitted & Approved by AED-Engineering]		
D-10	KTR's Mobilization & Site Preparation Work	KTR	1	after D-09 [Partial Clearance for & Site Preparation]		
D-11	65% Design Submitted & Approved by AED-Engineering	KTR	150	after A-02 [NTP]		
D-12	Clearance for partial Building Construction	AED-COR	7	after D-11 [65% Design Submitted & Approved by AED-Engineering]		
D-13	USACE - Field Office	KTR	30	after D-12 [Clearance for partial Building Construction]		01060
D-14	99% Design Submitted & Approved by AED-Engineering	KTR	180	after A-02 [NTP]		
D-15	100% Design & Final Revision Approved by AED-Engineering	KTR	210	after A-02 [NTP]		
E-01	Full Clearance for Remaining Building & Site Construction	AED-COR	7	after D-15, 100% Design & Final Revision Approved by AED-Engineering		
E-02	Full Construction of 1st Phase & Remaining Work	KTR	1	after E-01 [Full Clearance for Remaining Building & Site Construction]		
E-04	Const Progress & Final Coordination Meeting	AED-COR, KTR	90	min before 100% Const of each Phase	or at 65% Const, which ever comes first	
F-01	RedZone Meeting Completed	AED-COR, KTR, Customer + O&M	60	min before 100% Const of each Phase	or at 80% Const, which ever comes first	
F-02	Commissioning & Testing Done	KTR	45	min before 100% Const of each Phase	or at 85% Const, which ever comes first	01770, 01780A, 01781
F-03	O&M Manual Approved. Training Done	KTR	45	min before 100% Const of each Phase	or at 85% Const, which ever comes first	01770, 01780A, 01781
F-04	Warranty List&Cert Approved	KTR	45	min before 100% Const of each Phase	or at 85% Const, which ever comes first	01770, 01780A, 01781

Contract TO/Deliver Nr:	-		Appendix to Section 01010 - Scope Of Work			
Contract Title:	NPTC		Required Performance Period			
Location:	Maydan-Wardak, Afghanistan		Final Beneficial Occupancy Date for Final Phase of This Contract:	861	Days from NTP	
Item	Submittals or Deliveries	Executed By	Calendar Days	In Reference to	Notable	Required by Spec Section
F-05	Returning Government Furnished Materials & US Property	KTR	45	min before 100% Const of each Phase	or at 85% Const, which ever comes first	
F-06	SpareParts to Customer or COR	KTR	45	min before 100% Const of each Phase	or at 85% Const, which ever comes first	
F-07	GFM Installed. Surplus Returned w/ US Property.	KTR	45	min before 100% Const of each Phase	or at 85% Const, which ever comes first	
G-01	Major Deficiencies Corrected. Punchlist Identified.	KTR	30	min before 100% Const of each Phase	or at 90% Const, which ever comes first	Punchlist Items are Minor Only
G-02	Request for Equitable Adjustments & Claims	KTR	30	min before 100% Const of each Phase	or at 90% Const, which ever comes first	
G-03	AsBuilt Submitted for Approved @ Field	KTR	15	min before 100% Const of each Phase	or at 95% Const, which ever comes first	
H1-01	Punchlist Inspected w/ BOD Confirmed for Phase-1	KTR	505	after A-02 [NTP]	This is Substantial Completion for Phase-1.	Punchlist Items are Minor Only
H1-02	Substantial Comp Letter for Phase-1	AED-COR	7	after H1-01 [Punchlist Inspected w/ BOD Confirmed for Phase-1]	COR will Issue Letter	
H1-03	O&M Submitted to COR for this Phase	KTR	15	after H1-01 [Punchlist Inspected w/ BOD Confirmed for Phase-1]		01770, 01780A, 01781
H1-04	AsBuilt Dwg&CD to Engr for this Phase	KTR	15	after H1-01 [Punchlist Inspected w/ BOD Confirmed for Phase-1]		01770, 01780A
H1-05	As-Built Submitted to COR for this Phase	KTR	15	after H1-01 [Punchlist Inspected w/ BOD Confirmed for Phase-1]		01770, 01780A
H1-06	BOD Completed & KTR Demobilized for Phase-1	Customer, AED-COR & KTR	535	after A-02 [NTP]	This is Physical Completion of Phase-1	
HF-01	Punchlist Inspected w/ BOD Confirmed for Final Phase	KTR	831	after A-02 [NTP]	This is Substantial Completion for Final Phase.	Punchlist Items are Minor Only
HF-02	Substantial Comp Letter for Final Phase	AED-COR	7	after HF-01 [Punchlist Inspected w/ BOD Confirmed for Final Phase]	COR will Issue Letter	
HF-03	O&M Submitted to COR for Final Phase	KTR	15	after HF-01 [Punchlist Inspected w/ BOD Confirmed for Final Phase]		01770, 01780A, 01781

Contract TO/Deliver Nr:		Appendix to Section 01010 - Scope Of Work				
Contract Title:		Required Performance Period				
Location:		Final Beneficial Occupancy Date for Final Phase of This Contract:		861		Days from NTP
Item	Submittals or Deliveries	Executed By	Calendar Days	In Reference to	Notable	Required by Spec Section
HF-04	AsBuilt Dwg&CD to Engr for Final Phase	KTR	15	after HF-01 [Punchlist Inspected w/ BOD Confirmed for Final Phase]		01770, 01780A
HF-05	As-Built Submitted to COR for Final Phase	KTR	15	after HF-01 [Punchlist Inspected w/ BOD Confirmed for Final Phase]		01770, 01780A
HF-06	Scheduled BOD by Customer for Final Phase. KTR Demobilized for Final Phase	Customer, AED-COR & KTR	861	after A-02 [NTP]	This is Physical Completion of Final Phase. Also Final Construction Date.	equals to Required Performance Period for Entire Contract.
HF-07	KTR fully Demobilized, ID Returned	KTR	7	after HF-06 [Scheduled BOD by Customer for Final Phase. KTR Demobilized for Final Phase]	KTR may Demobilize & Return ID before Scheduled BOD.	
K-01	Closeout Documents Submitted to COR	KTR	7	after HF-06 [Scheduled BOD by Customer for Final Phase. KTR Demobilized for Final Phase]	Final Retention due KTR 30-60 Days after KTR's Release Of Claims.	01770, 01780A
K-02	Final Completion & Payment Certificate	AED-COR & Area Engineer	60	after K-01 [Closeout Documents Submitted to COR]	Same as Final Acceptance. Final Retention due KTR 30-60 Days after receiving KTR's Release Of Claims.	01770, 01780A

Definitions:

AED-COR	=	AED Contracting Officer Representative
BOD	=	Beneficial Occupancy Date
Comp	=	Completion
KTR	=	Contractor & SubContractors
NTP	=	Notice To Proceed
O&M	=	Operations & Maintenance